



Ref: EROL/Mechanical

Date:23.06.2023

ERL, Mechanical Section has created test facility as per details given below:

IS No.	:	IS 13893 : 1994
Product	:	Polyurethane soles semirigid
Test (s) with Clause No. for which facility has been created	:	Thickness as per Cl. 4.2 ; Physical requirements as per Cl. 4.3.1(Table-1) ,Cl. 4.3.2
Type/Size/Grade/Variety for which test facility has been created	:	NA
Test Section	:	Mechanical
Major equipment procured for creation of test facility	:	Abrasion Resistance of Outsole, Satra Ross Flexing Machine
Status of facility created	:	Complete
Test (s) with Clause No. for which facility yet to be created for complete testing	:	Nil
Sample size	:	2 pairs soles + 3 nos. slabs as per IS
Testing capacity/month	:	15/month
Remarks	:	Nil

TA (Mech)

OIC (Mechanical)Head (ERL)